

# Programme for Outstanding and Defective Works






CSF: PR/S-0336 REV D  
APPENDIX A

ID	Task Name	Duration	Start	Finish	Finish (Programme dd 25 June 2019)	Qtr 3, 2019							Qtr 4, 2019																				
						July	August	September	October	November	December	July	August	September	October	November	December																
						28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	1		
1	1. Site Formation Drainage Works, K1 Kerb with Subbase Pavement and Chain Link Fences/Access Gates in WCR1 to WCR4	315 days	20 February 2019	31 December 2019	31 December 2019	----->																											
15	2. Rectification of Caisson Seawalls and Installation of Corrosion Monitoring System (CMS) of Caisson Seawalls in WCR1 and WCR3	136 days	20 February 2019	05 July 2019	05 July 2019	----->																											
32	3. Rectification of 0.5T Rock Armour and Seabed Level (High Spot to be Trimmed) in WCR3	85 days	08 June 2019	31 August 2019	31 August 2019	----->																											
43	4. Rectification of Grade 400 Rockfill and 0.5T Rock Armour in WCR1	68 days	14 June 2019	20 August 2019	04 August 2019	----->																											
52	5. Construction of EVA for Ferry Pier in WCR1 (Completed)	0 days	22 January 2019	22 January 2019	22 January 2019	----->																											
53	6. Construction of Road Improvement Works and Reconstruction of Hung Hing Road under VO254 (Footpath Pavement, Roadside Barrier, Irrigation System, Road Lighting System), and Reinstatement of Associated Existing Footpath on Hung Hing Road	302 days	02 October 2018	30 July 2019	30 July 2019	----->																											
78	7. Blockwork Seawalls (Construction of Remaining Seawall Coping) in WCR4 (Completed)	0 days	09 January 2019	09 January 2019	09 January 2019	----->																											
80	8. Completion of Remaining Grade 400 for Seawalls in WCR4 (Completed)	77 days	26 February 2019	13 May 2019	13 May 2019	----->																											
94	9. Completion of Remaining Backfilling Works in WCR4 (Completed)	0 days	19 February 2019	19 February 2019	19 February 2019	----->																											
95	10. Reinstatement of Existing Seabed Level in TWCR4 (Completed)	145 days	03 April 2019	25 August 2019	25 August 2019	----->																											
113	11. Construction of Landing Steps (Type 10 and Type 11 Seawalls) in Ex-Helipad	170 days	03 March 2019	19 August 2019	19 August 2019	----->																											
205	12. Reinstatement of Existing Seawall at Box Culvert O Temporary Diversion in Ex-PWCA Basin (Completed)	0 days	14 January 2019	14 January 2019	14 January 2019	----->																											
207	13. Reinstatement of Existing Pavement and Drainage System in Ex-Helipad	79 days	02 June 2019	19 August 2019	19 August 2019	----->																											
248	14. Rectification of Granite Facing Stone on Existing Seawall in WCR4 and Ex-PWCA Basin (70nos.)	28 days	17 July 2019	13 August 2019	13 August 2019	----->																											
252	15. Reinstatement of Hung Hing Road and Wan Shing Street in Accordance to Hung Hing Road Traffic Diversion Reinstatement Stage 0.5 Scheme Under VO No. 257 on Hung Hing Road	248 days	01 March 2019	03 November 2019	26 October 2019	----->																											
576	16. Reinstatement of LCSD Sitting Out Area underneath Hung Hing Road Flyover on Hung Hing Road	17 days	08 May 2019	24 May 2019	24 May 2019	----->																											
582	17. Completion of Notice Submission of CWXP No. C000266 on Hung Hing Road, Wan Shing Street and Expo Drive East (Notional)	0 days	20 September 2019	20 September 2019	20 September 2019	----->																											
584	18. Completion of Notice Submission of XP No. 1202793 on Expo Drive East	0 days	20 April 2019	20 April 2019	20 April 2019	----->																											
585	19. Modification Work inside Room of Hung Hing Road Flyover (Completed)	9 days	21 March 2019	29 March 2019	29 March 2019	----->																											
590	20. Ladder Installation Inside Room of Hung Hing Road (Completed)	9 days	21 March 2019	29 March 2019	29 March 2019	----->																											
595	21. Defective Works of the Reinstatement of Hung Hing Road Flyover, such as Painting of Wall of Flyover, Touch-up Rust of Steel Door and Steel Vehicular Parapet and etc. (Completed)	34 days	24 March 2019	26 April 2019	26 April 2019	----->																											
601	22. Establishment Period for 8nos. (6nos.) of Trees Being Transplanted Back Underneath Hung Hing Road Flyover	366 days	11 June 2019	10 June 2020	10 June 2020	----->																											
604	23. Construction of Watermain Across Hung Hing Road	128 days	30 August 2019	04 January 2020	27 December 2019	----->																											
643	24. Repaving Work at Hung Hing Road and Wan Shing Street	199 days	21 June 2019	05 January 2020	29 December 2019	----->																											
672	25. Rectification Works of Temporary Covered Walkway	90 days	27 May 2019	24 August 2019	12 August 2019	----->																											
726	26. Tree Transplanting	541 days	14 May 2019	04 November 2020	04 November 2020	----->																											
771	27. Reprovision of Public Lighting and Directional Sign at Hung Hing Road and Wan Shing Street	213 days	14 May 2019	12 December 2019	12 December 2019	----->																											

Task   Baseline   Milestone   Project Summary   Deadline   Finish-only  
Critical Split   Baseline Milestone   Summary   Group By Summary   Start-only



Activity ID	Activity Name	Rem Dur	Start	Finish	2021																		
					July			August					September				October				November		
					11	18	25	01	08	15	22	29	05	12	19	26	03	10	17	24	31		
<b>3MRP 2021.7.20</b>																							
<b>10 - SECTION X OF THE WORKS</b>																							
<b>10.7 - Section X - Miscellaneous Works</b>																							
<b>10.7.3 - Open Area</b>																							
<b>Hard Paving Works Along Sea Wall and Near Harbour Heighs</b>																							
1073-1290Z72	Hard paving & Channel - between Pier 20 to Pier 23 Stage 19	12	20-Jul-21	02-Aug-21																			
1073-1290Z73	Hard paving & Channel - between Pier 20 to Pier 23 Stage 20	12	03-Aug-21	16-Aug-21																			
1073-1290Z74	Hard paving & Channel - between Pier 20 to Pier 23 Stage 21	12	17-Aug-21	30-Aug-21																			
<b>Misc Works</b>																							
1073-1410z4	Modification of seawall top surface - Stage 31	0	10-Jul-21 A	20-Jul-21																			
1073-1410z5	Modification of seawall top surface - Stage 32	8	20-Jul-21	28-Jul-21																			
1073-1410z6	Modification of seawall top surface - Stage 33	8	29-Jul-21	06-Aug-21																			
1073-1410z7	Modification of seawall top surface - Stage 34	8	07-Aug-21	16-Aug-21																			
<b>11 - SECTION 11 OF THE WORKS</b>																							
<b>11.4- Hing Fat Street</b>																							
<b>Other Areas</b>																							
1140-2300	Resurfacing of HFS (Works on Sunday only, 10 Sundays)	10	04-Apr-21 A	30-Jul-21																			
<b>12 - SECTION 7, 8, 9, 10 &amp; 12 OF THE WORKS</b>																							
<b>12.2 - THE WORKS along IECL</b>																							
<b>12.2.1 - Noise Enclosure and Inner Parapet along IECL Westbound</b>																							
A12980	Resurfacing works (Part 1)	12	30-Aug-21	11-Sep-21																			
A12990	Resurfacing works (Part 2)	12	13-Sep-21	27-Sep-21																			
A13000	Resurfacing works (Part 3)	12	28-Sep-21	12-Oct-21																			
A13010	Resurfacing works (Part 4)	9	13-Oct-21	23-Oct-21																			
<b>12.2.2 - Inner Parapet along IECL Eastbound</b>																							
A13030	Resurfacing (Part 1)	12	25-Oct-21	06-Nov-21																			
A13040	Resurfacing (Part 2)	12	08-Nov-21	20-Nov-21																			
A13050	Resurfacing (Part 3)	12	22-Nov-21	04-Dec-21																			
A13060	Resurfacing (Part 4)	12	06-Dec-21	18-Dec-21																			
A13070	Resurfacing (Part 5)	12	20-Dec-21	04-Jan-22																			
A13080	Resurfacing (Part 6)	10	05-Jan-22	15-Jan-22																			
<b>12.3 - Waterworks</b>																							
1230-1050c	Irrigation System for Landscape Deck - Connection by WSD	12	07-Aug-21*	20-Aug-21																			
1230-1050k	Irrigation System for Landscape Deck - Auto Irrigation System Stage 7	12	14-Apr-21 A	02-Aug-21																			
1230-1050l	Irrigation System for Landscape Deck - Auto Irrigation System Stage 8	12	03-Aug-21	16-Aug-21																			
1230-1050m	Irrigation System for Landscape Deck - Auto Irrigation System Stage 9	12	17-Aug-21	30-Aug-21																			
1230-1100b	Irrigation System for Green Roof - Bay 1-2	12	02-Jul-21 A	02-Aug-21																			
1230-1100c	Irrigation System for Green Roof - Bay 3	12	03-Aug-21	16-Aug-21																			
1230-1100d	Irrigation System for Green Roof - Bay 4	12	17-Aug-21	30-Aug-21																			
1230-1100e	Irrigation System for Green Roof - Bay 5-6	12	31-Aug-21	13-Sep-21																			
1230-1100f	Irrigation System for Green Roof - Pressure Test	12	14-Sep-21	28-Sep-21																			

	Remaining Level of Effort		Remaining Work		Milestone
	Actual Level of Effort		Critical Remaining Work		Baseline Milestone
	Actual Work				

**Contract HY/2009/19**  
**Three Months Rolling Programme (20.Jul.2021 to 20.Oct.2021)**

Activity ID	Activity Name	Rem Dur	Start	Finish	2021																		
					July			August				September				October				November			
					11	18	25	01	08	15	22	29	05	12	19	26	03	10	17	24	31		
1230-1100g	Irrigation System for Green Roof - Connection by WSD	12	29-Sep-21	13-Oct-21																			
1230-1100h	Irrigation System for Green Roof - Auto Irrigation System Stage 1	12	15-Oct-21	28-Oct-21																			
A12940a	Fire main installation at Pier 17-21 (Stage 1)	12	20-Jul-21	02-Aug-21																			
A12940b	Fire main installation at Pier 17-21 (Stage 2)	12	03-Aug-21	16-Aug-21																			
A12940c	Fire main installation at Pier 17-21 (Stage 3)	12	17-Aug-21	30-Aug-21																			
A12950	Connection of Fire Main by WSD at Pier 28 Stage 1	12	31-Aug-21	13-Sep-21																			
A12960	Connection of Fire Main by WSD at Pier 28 Stage 2	12	14-Sep-21	28-Sep-21																			
A12970	Connection of Fire Main by WSD at Pier 28 Stage 3	4	29-Sep-21	04-Oct-21																			








**17 - VO Additional Works**

**Quick-win Promenade at Open Area**

1075-1300-9d	Construct Kids Land and City Hangout (Part 13)	10	17-Jul-21 A	30-Jul-21																
1075-1300-9e	Construct Kids Land and City Hangout (Part 14)	12	31-Jul-21	13-Aug-21																
1075-1400-3	Construct Sunset Gallery (Part 3)	4	11-Jun-21 A	23-Jul-21																
1075-1400-4	Construct Sunset Gallery (Part 4)	12	24-Jul-21	06-Aug-21																
1075-1400-5	Construct Sunset Gallery (Part 5)	12	07-Aug-21	20-Aug-21																
1075-1500-9b	Construct entrance area (Part 11)	12	17-Jul-21 A	02-Aug-21																
1075-1500-9c	Construct entrance area (Part 12)	12	03-Aug-21	16-Aug-21																
1075-1600-9	E&M installation (Stage 10)	12	17-Jul-21 A	02-Aug-21																
1075-1600-9a	E&M installation (Stage 11)	12	03-Aug-21	16-Aug-21																
1075-1700-9b	Plumbing & Drainage Installation (Part 11)	12	17-Jul-21 A	02-Aug-21																
1075-1700-9c	Plumbing & Drainage Installation (Part 12)	12	03-Aug-21	16-Aug-21																

**Further Modification Works on IEC**

IEC Eastbound																				
1074-1400-3	Fabrication of L3 Railing for Slow Lane	9	09-Jul-21 A	29-Jul-21																
1074-1400-5	Installation of L3 Railing at Slow Lane E3 to F8	11	30-Jul-21	11-Aug-21																
1074-1500	Fabrication of directional signage (FADS08A) Part 1 (pending approval)	23	12-Jun-21 A	14-Aug-21																
1074-1500-1	Fabrication of directional signage (FADS08A) Part 2	10	16-Aug-21	26-Aug-21																
1074-1500-2	Installation of directional signage (FADS08A) Part 1	10	27-Aug-21	07-Sep-21																
1074-1500-3	Installation of directional signage (FADS08A) Part 2	10	08-Sep-21	18-Sep-21																
1074-1500A	Installation of directional signage (ADS08B) Part 1	10	18-Jun-21 A	30-Jul-21																
1074-1500A-1	Installation of directional signage (ADS08B) Part 2	12	31-Jul-21	13-Aug-21																
1074-1500A-2	Installation of directional signage (ADS08B) Part 3	12	14-Aug-21	27-Aug-21																
IEC Westbound																				
1074-1700-7c	Gully and cover plate after water logging (part 3)	10	18-Jun-21 A	30-Jul-21																
1074-1700-7d	Gully and cover plate after water logging (part 4)	12	31-Jul-21	13-Aug-21																
1074-1700-7e	Gully and cover plate after water logging (part 5)	12	14-Aug-21	27-Aug-21																
1074-2500-1	Fabrication of fall arrest and maintenance walkway	5	16-Jun-21 A	24-Jul-21																
1074-2500-3	Installation of fall arrest and maintenance walkway Part 1	12	26-Jul-21	07-Aug-21																
1074-2500-4	Installation of fall arrest and maintenance walkway Part 2	10	09-Aug-21	19-Aug-21																
1074-2600-4	Fabrication of directional signage (FADS07, ADS07) Part 2	12	22-Jun-21 A	02-Aug-21																
1074-2600-5	Installation of directional signage (FADS07, ADS07) Part 1	12	03-Aug-21	16-Aug-21																

 Remaining Level of Effort	 Remaining Work	 Milestone
 Actual Level of Effort	 Critical Remaining Work	 Baseline Milestone
 Actual Work		

**Contract HY/2009/19**  
**Three Months Rolling Programme (20.Jul.2021 to 20.Oct.2021)**

Activity ID	Activity Name	Rem Dur	Start	Finish	2021															
					July			August				September				October				
					11	18	25	01	08	15	22	29	05	12	19	26	03	10	17	24
1074-2600-6	Installation of directional signage (FADS07, ADS07) Part 2	11	17-Aug-21	28-Aug-21																
1074-2800a-5	Installation of MJ of Noise Enclosure for Pier 35 Part 3	6	22-Jul-21	28-Jul-21																
1074-2800a-6	Installation of MJ of Noise Enclosure for Pier 35 Part 4	6	29-Jul-21	04-Aug-21																



Remaining Level of Effort	Remaining Work	Milestone
Actual Level of Effort	Critical Remaining Work	Baseline Milestone
Actual Work		

**Contract HY/2009/19**  
**Three Months Rolling Programme (20.Jul.2021 to 20.Oct.2021)**

Activity ID	Activity Name	Rem Dur	Start	Finish	2021																
					August			September				October				November			December		
					15	22	29	05	12	19	26	03	10	17	24	31	07	14	21	28	05
<b>3MRP 2021.8.20</b>																					
<b>10 - SECTION X OF THE WORKS</b>																					
<b>10.7 - Section X - Miscellaneous Works</b>																					
<b>10.7.3 - Open Area</b>																					
<b>Hard Paving Works Along Sea Wall and Near Harbour Heights</b>																					
1073-1290Z74	Hard paving & Channel - between Pier 20 to Pier 23 Stage 21	9	17-Aug-21 A	30-Aug-21	[Gantt bar: 17-Aug-21 to 30-Aug-21]																
1073-1290Z75	Hard paving & Channel - between Pier 20 to Pier 23 Stage 22	11	31-Aug-21	11-Sep-21	[Gantt bar: 31-Aug-21 to 11-Sep-21]																
<b>Misc Works</b>																					
1073-1410z8	Modification of seawall top surface - Stage 35	10	17-Aug-21 A	31-Aug-21	[Gantt bar: 17-Aug-21 to 31-Aug-21]																
1073-1410z9	Modification of seawall top surface - Stage 36	10	01-Sep-21	11-Sep-21	[Gantt bar: 01-Sep-21 to 11-Sep-21]																
<b>12 - SECTION 7, 8, 9, 10 &amp; 12 OF THE WORKS</b>																					
<b>12.2 - THE WORKS along IECL</b>																					
<b>12.2.1 - Noise Enclosure and Inner Parapet along IECL Westbound</b>																					
A12980	Resurfacing works (Part 1)	12	02-Sep-21	15-Sep-21	[Gantt bar: 02-Sep-21 to 15-Sep-21]																
A12990	Resurfacing works (Part 2)	12	16-Sep-21	30-Sep-21	[Gantt bar: 16-Sep-21 to 30-Sep-21]																
A13000	Resurfacing works (Part 3)	12	02-Oct-21	16-Oct-21	[Gantt bar: 02-Oct-21 to 16-Oct-21]																
A13010	Resurfacing works (Part 4)	9	18-Oct-21	27-Oct-21	[Gantt bar: 18-Oct-21 to 27-Oct-21]																
<b>12.2.2 - Inner Parapet along IECL Eastbound</b>																					
A13030	Resurfacing (Part 1)	12	28-Oct-21	10-Nov-21	[Gantt bar: 28-Oct-21 to 10-Nov-21]																
A13040	Resurfacing (Part 2)	12	11-Nov-21	24-Nov-21	[Gantt bar: 11-Nov-21 to 24-Nov-21]																
A13050	Resurfacing (Part 3)	12	25-Nov-21	08-Dec-21	[Gantt bar: 25-Nov-21 to 08-Dec-21]																
A13060	Resurfacing (Part 4)	12	09-Dec-21	22-Dec-21	[Gantt bar: 09-Dec-21 to 22-Dec-21]																
A13070	Resurfacing (Part 5)	12	23-Dec-21	07-Jan-22	[Gantt bar: 23-Dec-21 to 07-Jan-22]																
A13080	Resurfacing (Part 6)	10	08-Jan-22	19-Jan-22	[Gantt bar: 08-Jan-22 to 19-Jan-22]																
<b>12.3 - Waterworks</b>																					
1230-1050c	Irrigation System for Landscape Deck - Connection by WSD	12	28-Aug-21*	10-Sep-21	[Gantt bar: 28-Aug-21 to 10-Sep-21]																
1230-1050k	Irrigation System for Landscape Deck - Auto Irrigation System Stage 7	12	14-Apr-21 A	02-Sep-21	[Gantt bar: 14-Apr-21 to 02-Sep-21]																
1230-1050l	Irrigation System for Landscape Deck - Auto Irrigation System Stage 8	12	03-Sep-21	16-Sep-21	[Gantt bar: 03-Sep-21 to 16-Sep-21]																
1230-1050m	Irrigation System for Landscape Deck - Auto Irrigation System Stage 9	12	17-Sep-21	02-Oct-21	[Gantt bar: 17-Sep-21 to 02-Oct-21]																
1230-1100b	Irrigation System for Green Roof - Bay 1-2	12	02-Jul-21 A	02-Sep-21	[Gantt bar: 02-Jul-21 to 02-Sep-21]																
1230-1100c	Irrigation System for Green Roof - Bay 3	12	03-Sep-21	16-Sep-21	[Gantt bar: 03-Sep-21 to 16-Sep-21]																
1230-1100d	Irrigation System for Green Roof - Bay 4	12	17-Sep-21	02-Oct-21	[Gantt bar: 17-Sep-21 to 02-Oct-21]																
1230-1100e	Irrigation System for Green Roof - Bay 5-6	12	04-Oct-21	18-Oct-21	[Gantt bar: 04-Oct-21 to 18-Oct-21]																
1230-1100f	Irrigation System for Green Roof - Pressure Test	12	19-Oct-21	01-Nov-21	[Gantt bar: 19-Oct-21 to 01-Nov-21]																
1230-1100g	Irrigation System for Green Roof - Connection by WSD	12	02-Nov-21	15-Nov-21	[Gantt bar: 02-Nov-21 to 15-Nov-21]																
1230-1100h	Irrigation System for Green Roof - Auto Irrigation System Stage 1	12	16-Nov-21	29-Nov-21	[Gantt bar: 16-Nov-21 to 29-Nov-21]																
A12940c	Fire main installation at Pier 17-21 (Stage 3)	12	20-Aug-21	02-Sep-21	[Gantt bar: 20-Aug-21 to 02-Sep-21]																
A12940d	Fire main installation at Pier 17-21 (Stage 4)	12	03-Sep-21	16-Sep-21	[Gantt bar: 03-Sep-21 to 16-Sep-21]																
A12950	Connection of Fire Main by WSD at Pier 28 Stage 1	12	17-Sep-21	02-Oct-21	[Gantt bar: 17-Sep-21 to 02-Oct-21]																
A12960	Connection of Fire Main by WSD at Pier 28 Stage 2	12	04-Oct-21	18-Oct-21	[Gantt bar: 04-Oct-21 to 18-Oct-21]																
A12970	Connection of Fire Main by WSD at Pier 28 Stage 3	4	19-Oct-21	22-Oct-21	[Gantt bar: 19-Oct-21 to 22-Oct-21]																

	Remaining Level of Effort		Remaining Work		Milestone
	Actual Level of Effort		Critical Remaining Work		Baseline Milestone
	Actual Work				

**Contract HY/2009/19**  
**Three Months Rolling Programme (20.Aug.2021 to 20.Nov.2021)**

Activity ID	Activity Name	Rem Dur	Start	Finish	2021																		
					August			September				October				November				December			
					15	22	29	05	12	19	26	03	10	17	24	31	07	14	21	28	05		
<b>17 - VO Additional Works</b>																							
<b>Quick-win Promenade at Open Area</b>																							
1075-1300-9d	Construct Kids Land and City Hangout (Part 13)	10	17-Jul-21 A	31-Aug-21	Construct Kids Land and City Hangout (Part 13)																		
1075-1300-9e	Construct Kids Land and City Hangout (Part 14)	12	01-Sep-21	14-Sep-21	Construct Kids Land and City Hangout (Part 14)																		
1075-1300-9f	Construct Kids Land and City Hangout (Part 15)	7	15-Sep-21	23-Sep-21	Construct Kids Land and City Hangout (Part 15)																		
1075-1400-3	Construct Sunset Gallery (Part 3)	4	11-Jun-21 A	24-Aug-21	Construct Sunset Gallery (Part 3)																		
1075-1400-4	Construct Sunset Gallery (Part 4)	12	25-Aug-21	07-Sep-21	Construct Sunset Gallery (Part 4)																		
1075-1400-5	Construct Sunset Gallery (Part 5)	13	08-Sep-21	23-Sep-21	Construct Sunset Gallery (Part 5)																		
1075-1500-9b	Construct entrance area (Part 11)	12	17-Jul-21 A	02-Sep-21	Construct entrance area (Part 11)																		
1075-1500-9c	Construct entrance area (Part 12)	12	03-Sep-21	16-Sep-21	Construct entrance area (Part 12)																		
1075-1500-9d	Construct entrance area (Part 13)	5	17-Sep-21	23-Sep-21	Construct entrance area (Part 13)																		
1075-1600-9	E&M installation (Stage 10)	12	17-Jul-21 A	02-Sep-21	E&M installation (Stage 10)																		
1075-1600-9a	E&M installation (Stage 11)	12	03-Sep-21	16-Sep-21	E&M installation (Stage 11)																		
1075-1600-9b	E&M installation (Stage 12)	5	17-Sep-21	23-Sep-21	E&M installation (Stage 12)																		
1075-1700-9b	Plumbing & Drainage Installation (Part 11)	12	17-Jul-21 A	02-Sep-21	Plumbing & Drainage Installation (Part 11)																		
1075-1700-9c	Plumbing & Drainage Installation (Part 12)	12	03-Sep-21	16-Sep-21	Plumbing & Drainage Installation (Part 12)																		
1075-1700-9d	Plumbing & Drainage Installation (Part 13)	5	17-Sep-21	23-Sep-21	Plumbing & Drainage Installation (Part 13)																		
<b>Further Modification Works on IEC</b>																							
<b>IEC Eastbound</b>																							
1074-1400-7	Installation of L3 Railing at Slow Lane E3 to F8	5	14-Aug-21 A	25-Aug-21	Installation of L3 Railing at Slow Lane E3 to F8																		
1074-1500	Fabrication of directional signage (FADS08A) Part 1 (pending approval)	23	12-Jun-21 A	15-Sep-21	Fabrication of directional signage (FADS08A) Part 1 (pending approval)																		
1074-1500-1	Fabrication of directional signage (FADS08A) Part 2	10	16-Sep-21	28-Sep-21	Fabrication of directional signage (FADS08A) Part 2																		
1074-1500-2	Installation of directional signage (FADS08A) Part 1	10	29-Sep-21	11-Oct-21	Installation of directional signage (FADS08A) Part 1																		
1074-1500-3	Installation of directional signage (FADS08A) Part 2	10	12-Oct-21	23-Oct-21	Installation of directional signage (FADS08A) Part 2																		
1074-1500A-2	Installation of directional signage (ADS08B) Part 3	33	16-Jul-21 A	28-Sep-21	Installation of directional signage (ADS08B) Part 3																		
<b>IEC Westbound</b>																							
1074-1700-7g	Gully and cover plate after water logging (part 7)	10	14-Aug-21 A	31-Aug-21	Gully and cover plate after water logging (part 7)																		
1074-2500-5	Installation of fall arrest and maintenance walkway Part 3	12	20-Aug-21	02-Sep-21	Installation of fall arrest and maintenance walkway Part 3																		
1074-2500-6	Installation of fall arrest and maintenance walkway Part 4	11	03-Sep-21	15-Sep-21	Installation of fall arrest and maintenance walkway Part 4																		
1074-2600-6	Installation of directional signage (FADS07, ADS07) Part 2	11	20-Aug-21	01-Sep-21	Installation of directional signage (FADS07, ADS07) Part 2																		
1074-2600-7	Installation of directional signage (FADS07, ADS07) Part 3	11	02-Sep-21	14-Sep-21	Installation of directional signage (FADS07, ADS07) Part 3																		
1074-2600-8	Installation of directional signage (FADS07, ADS07) Part 4	13	15-Sep-21	30-Sep-21	Installation of directional signage (FADS07, ADS07) Part 4																		

█ Remaining Level of Effort    █ Remaining Work    ◆ Milestone  
█ Actual Level of Effort    █ Critical Remaining Work  
█ Actual Work    ◆ Baseline Milestone

**Contract HY/2009/19**  
**Three Months Rolling Programme (20.Aug.2021 to 20.Nov.2021)**